

Project Status& Update

October 4, 2018

COA, ST

Contractor continue stage 3 work. Stage 3 involves the construction of the new parking area (existing Pace staging area), installation of utilities (storm sewers, hydrant, conduits, parking lot lighting), construction of sidewalk, curb & gutter, and intersection improvements (removal of existing traffic signal and modification of existing entrance) on Broadway Avenue, Spring Street, and Post Office Drive.

Contractor continues rough grading of stage 3 area, installing storm sewer, conduits, and excavating/removing curb and gutter at NEC Spring St & Broadway Ave and NEC of Broadway Ave and Post Office Drive.

Contractor continues drilling bridge piers and east abutment.

Commuter should pay attention to permit & daily parking location signs, traffic controls/detour signs and avoid fenced-off work area. Additional parking spaces are available at the Lincoln Parking Lot. Commuters should continue to use the East Platform Parking Lot for ADA parking and for Drop off and Pick up.

Businesses are open during construction. Access off of Broadway Avenue for Holiday Inn Express, Two Brothers Roundhouse and Jakes Bagels are available and will remain open during this stage.

Commuters should note the temporary designated location of the daily fee and permit parking areas. Permit parking areas are available for daily fee users after 8 am. Temporary daily permit parking along Lincoln Avenue is available for commuters.

Stage 3 work is anticipated to be completed mid November 2018, weather permitting.

Please contact the City Engineering Division at 630/256-3200, if you have any questions.

Construction Stage 3- Exhibit:

<https://www.aurora-il.org/DocumentCenter/View/4408/Construction-Stage-3->

Construction Pictures:



ATC Parking/Pace Staging Area- Completed Pace Staging Area looking north. Open to commuters.



ATC Parking/Pace Staging Area-Completed Area



Stage 3 construction-paving removal and rough grading.



Broadway Ave Entrance- looing south.



Contractor staging for drill shaft-looking west



Drilling of Pier # 6-



Drilling of Pier # 6-



Drilling for pier # 6-looking east across Fox River.



Pouring of concrete at Pier # 6