

Project Status& Update

November 2, 2018

COA, ST

Parking Lot and Intersection Improvements

Contractor continue stage 3 work. Stage 3 involves the construction of the new parking area (existing Pace staging area), installation of utilities, construction of sidewalk, and intersection improvements (removal of existing traffic signal and modification of existing entrance) on Broadway Avenue, Spring Street, and Post Office Drive. To date, associated utilities (storm sewer, electrical and water main) have been installed. Contractor continues placing capping aggregate in the parking lot, backing curb and grading for sidewalk and directional boring under Broadway Avenue. Stage 3 work is anticipated to be completed mid November 2018, weather permitting.

Bridge Construction

Contractor continues drilling shafts for bridge piers and pouring of concrete. To date, drilled shaft for piers 4, 5, and 6 are completed. Contractor drilling shaft at pier # 3.

Notice:

Commuter should pay attention to permit & daily parking location signs, traffic controls/detour signs and avoid fenced-off work area. Additional parking spaces are available at the Lincoln Parking Lot. Commuters should continue to use the East Platform Parking Lot for ADA parking and for Drop off and Pick up.

Businesses are open during construction. Access off of Broadway Avenue for Holiday Inn Express, Two Brothers Roundhouse and Jakes Bagels are available and will remain open during this stage. Please contact the City Engineering Division at 630/256-3200, if you have any questions.

Construction Stage 3- Exhibit:

<https://www.aurora-il.org/DocumentCenter/View/4408/Construction-Stage-3->

Construction Pictures:



ATC Parking Lot/Pace Staging Area- 10/24/2018



ATC Parking Lot/Pace Staging Area- Pouring curb and gutter. 10/28/2018



ATC Parking Lot/Pace Staging Area- Looking north. Placing of capping aggregates. Curb and Gutter installed. 11/2/2018



ATC Parking Lot/Pace Staging Area- Looking south. Placing of capping aggregates. 11/02/2018



ATC Parking Lot/Pace Staging Area- Looking West- ATC Drive. Placing of capping aggregates. 11/02/2018



Lowering of reinforcement steel cage at Pier # 5. 10/25/2018



Inside Pier # 6- after concrete pour and installation of reinforcement steel cage.



Drilling Shaft at pier # 3 -looking west 11/02/2018