



City of Aurora

Division of Building and Permits • 65 Water Street • Aurora, Illinois 60505-3305 • (630) 892-8088
FAX (630) 906-4088

Wednesday, May 12, 2004

Common Tenant Permit Final Inspection Failure Items Chicago Premium Outlet Mall

Be present at space with permitted set available or you will need to reschedule the inspection for the following available day.

Building Door Locked No permit set

- Seal all openings in wall between sales and stockroom and egress corridor
 - fire caulk conduit
 - fire caulk trusses
 - Stuff deck flutes
 - Wall required to run to underside of deck and seal all penetrations
- Seal all tenant openings in tenant demising wall.
 - fire caulk electrical installed for tenant cash wrap.
- Sales counter does not meet Illinois Accessibility Requirements. (see handout)
- Add Emergency Lighting
- Add Exit Signage
- All dressing room doors required to be 32" clear when door is 90° open
- Set all store fixtures per permitted set.
- Rear corridor door not 1 hour rated
- Rear corridor door not self latching
- Stock room door needs closer
- 36" clear aisles at stock shelving

Fire Door Locked No permit set

- Provide 6" spacers on movable stock shelving for sprinkler protection
- Need additional A/V's
- Need Extinguisher(s)

Electrical Door Locked No permit set

- Need circuit directory at electrical panel
- Emergency lighting breakers lock-outs.
- Lighting not installed per permitted set
- Missing fixtures
- Fixtures not working
- Recept's not working
- Track lighting needs additional support
- Plates missing
- Exit / EM not working on battery

Plumbing Door Locked No permit set

- Handicapped signage at toilet rooms
- Hot Water heater not turned on

Mechanical Door Locked No permit set

- HVAC System not installed per permitted drawings
 - Base Building installation not per Base Building Permit
 - Tenant installation not per tenant permit
 - Transfer grille(s) installed in smoke barrier (Sales to Stock wall). If other components of the system are safe, We will approve a temporary occupancy with this as a condition. We are awaiting an appeal request from Base building mechanical contractor in concert with base building architect & engineer).